grading, clearing and/or any other construction activity. Soil, sand, rock or other debris will be kept off the roads and drains and if for some reason, some escape the construction site, the debris must immediately be physically remove Excavated topsoil to be reused must be stockpiled and encircled with silt fencing.	g Permit Io.	
Contractor Name & Phone Number Parce Contractor Address Pre-Construction Checklist: Please initial that these have been accomplished before construction: (This permit applies to this site or other sites where materials may be disposed of (dumpsters, etc.) or stored if for this site or sites in the vicinity) Silt fence has been installed properly along topographical contours downslope of the area to be disturbed prior grading, clearing and/or any other construction activity. Soil, sand, rock or other debris will be kept off the roads and drains and if for some reason, some escape the construction site, the debris must immediately be physically remove Excavated topsoil to be reused must be stockpiled and encircled with silt fencing. This site shall contain a temporary stone construction entrance (see City of Goodlettsville's Stormwater Ordin Best Management Practice Manual). The stone shall be 2 –3 inch in diameter and shall be kept clean by adding stoneeded. It shall be at least 6 inches deep underlain with filter fabric and 20 feet wide. Where applicable, inlet protections for nearby storm sewer curb and drop inlets have been installed. Check that you have read and understand these items (where applicable): Vegetative buffers or other protection must be provided along streams, rivers, and ponds to avoid erosion of bank Stabilization measures must be performed within seven (7) days in portions of the site where construction activity have temporarily or permanently ceased, and within fifteen (15) days after final grading. Designated areas such as non-disturbance forested buffer must be marked off and protected. Heavy equipment she operated or stored, nor materials handled or stored, within these areas. Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. Building and waste materials, and non-stor		
Pre-Construction Checklist: Please initial that these have been accomplished before construction: (This permit applies to this site or other sites where materials may be disposed of (dumpsters, etc.) or stored if for this site or sites in the vicinity) Silt fence has been installed properly along topographical contours downslope of the area to be disturbed prior grading, clearing and/or any other construction activity. Soil, sand, rock or other debris will be kept off the roads and drains and if for some reason, some escape the construction site, the debris must immediately be physically remove Excavated topsoil to be reused must be stockpiled and encircled with silt fencing. This site shall contain a temporary stone construction entrance (see City of Goodlettsville's Stormwater Ordin Best Management Practice Manual). The stone shall be 2 –3 inch in diameter and shall be kept clean by adding stoneded. It shall be at least 6 inches deep underlain with filter fabric and 20 feet wide. Where applicable, inlet protections for nearby storm sewer curb and drop inlets have been installed. Check that you have read and understand these items (where applicable): Vegetative buffers or other protection must be provided along streams, rivers, and ponds to avoid erosion of bank stabilization measures must be performed within seven (7) days in portions of the site where construction activit have temporarily or permanently ceased, and within fifteen (15) days after final grading. Designated areas such as non-disturbance forested buffer must be marked off and protected. Heavy equipment she operated or stored, nor materials handled or stored, within these areas. Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. Building and waste materials, and non-storm water discharges, such as concrete, paint wash water, or ma		
Pre-Construction Checklist: Please initial that these have been accomplished before construction: (This permit applies to this site or other sites where materials may be disposed of (dumpsters, etc.) or stored if for this site or sites in the vicinity) —Silt fence has been installed properly along topographical contours downslope of the area to be disturbed prior grading, clearing and/or any other construction activity. Soil, sand, rock or other debris will be kept off the roads and drains and if for some reason, some escape the construction site, the debris must immediately be physically remove Excavated topsoil to be reused must be stockpiled and encircled with silt fencing. —This site shall contain a temporary stone construction entrance (see City of Goodlettsville's Stormwater Ordin Best Management Practice Manual). The stone shall be 2 –3 inch in diameter and shall be kept clean by adding stoneeded. It shall be at least 6 inches deep underlain with filter fabric and 20 feet wide. —Where applicable, inlet protections for nearby storm sewer curb and drop inlets have been installed. Check that you have read and understand these items (where applicable): Vegetative buffers or other protection must be provided along streams, rivers, and ponds to avoid erosion of bank a Stabilization measures must be performed within seven (7) days in portions of the site where construction activity have temporarily or permanently ceased, and within fifteen (15) days after final grading. Designated areas such as non-disturbance forested buffer must be marked off and protected. Heavy equipment she operated or stored, nor materials handled or stored, within these areas. Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. Building and waste materials, and non-storm water discharges, such as concrete, paint wash water	;1	
(This permit applies to this site or other sites where materials may be disposed of (dumpsters, etc.) or stored if for this site or sites in the vicinity) Silt fence has been installed properly along topographical contours downslope of the area to be disturbed prior grading, clearing and/or any other construction activity. Soil, sand, rock or other debris will be kept off the roads and drains and if for some reason, some escape the construction site, the debris must immediately be physically remove Excavated topsoil to be reused must be stockpiled and encircled with silt fencing. This site shall contain a temporary stone construction entrance (see City of Goodlettsville's Stormwater Ordin Best Management Practice Manual). The stone shall be 2 - 3 inch in diameter and shall be kept clean by adding stone eded. It shall be at least 6 inches deep underlain with filter fabric and 20 feet wide. Where applicable, inlet protections for nearby storm sewer curb and drop inlets have been installed. Check that you have read and understand these items (where applicable): Vegetative buffers or other protection must be provided along streams, rivers, and ponds to avoid erosion of bank Stabilization measures must be performed within seven (7) days in portions of the site where construction activity have temporarily or permanently ceased, and within fifteen (15) days after final grading. Designated areas such as non-disturbance forested buffer must be marked off and protected. Heavy equipment she operated or stored, nor materials handled or stored, within these areas. Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. Building and waste materials, and non-storm water discharges, such as concrete, paint wash water, or machinery or spillage must be managed to prevent them from entering the stormw		
grading, clearing and/or any other construction activity. Soil, sand, rock or other debris will be kept off the roads and drains and if for some reason, some escape the construction site, the debris must immediately be physically remove Excavated topsoil to be reused must be stockpiled and encircled with silt fencing.	for use	
Best Management Practice Manual). The stone shall be 2 – 3 inch in diameter and shall be kept clean by adding stoneded. It shall be at least 6 inches deep underlain with filter fabric and 20 feet wide.	Silt fence has been installed properly along topographical contours downslope of the area to be disturbed prior to any grading, clearing and/or any other construction activity. Soil, sand, rock or other debris will be kept off the roads and storm drains and if for some reason, some escape the construction site, the debris must immediately be physically removed . Excavated topsoil to be reused must be stockpiled and encircled with silt fencing.	
Check that you have read and understand these items (where applicable): Vegetative buffers or other protection must be provided along streams, rivers, and ponds to avoid erosion of bank Stabilization measures must be performed within seven (7) days in portions of the site where construction activit have temporarily or permanently ceased, and within fifteen (15) days after final grading. Designated areas such as non-disturbance forested buffer must be marked off and protected. Heavy equipment she operated or stored, nor materials handled or stored, within these areas. Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. Building and waste materials, and non-storm water discharges, such as concrete, paint wash water, or machinery or spillage must be managed to prevent them from entering the stormwater system, ground water or nearby water both	This site shall contain a temporary stone construction entrance (see City of Goodlettsville's Stormwater Ordinance and Best Management Practice Manual). The stone shall be 2 – 3 inch in diameter and shall be kept clean by adding stone as needed. It shall be at least 6 inches deep underlain with filter fabric and 20 feet wide.	
 □ Vegetative buffers or other protection must be provided along streams, rivers, and ponds to avoid erosion of bank □ Stabilization measures must be performed within seven (7) days in portions of the site where construction activity have temporarily or permanently ceased, and within fifteen (15) days after final grading. □ Designated areas such as non-disturbance forested buffer must be marked off and protected. Heavy equipment she operated or stored, nor materials handled or stored, within these areas. □ Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. □ Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. □ Building and waste materials, and non-storm water discharges, such as concrete, paint wash water, or machinery or spillage must be managed to prevent them from entering the stormwater system, ground water or nearby water both. 		
 Stabilization measures must be performed within seven (7) days in portions of the site where construction activit have temporarily or permanently ceased, and within fifteen (15) days after final grading. Designated areas such as non-disturbance forested buffer must be marked off and protected. Heavy equipment she operated or stored, nor materials handled or stored, within these areas. Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. Building and waste materials, and non-storm water discharges, such as concrete, paint wash water, or machinery or spillage must be managed to prevent them from entering the stormwater system, ground water or nearby water bo 	70	
 Designated areas such as non-disturbance forested buffer must be marked off and protected. Heavy equipment she operated or stored, nor materials handled or stored, within these areas. Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. Building and waste materials, and non-storm water discharges, such as concrete, paint wash water, or machinery or spillage must be managed to prevent them from entering the stormwater system, ground water or nearby water both. 		
 Sediment must be removed from sediment barriers, ponds and other sediment controls when design capacity has reduced by 50%. Sediment that has escaped the construction site and has collected in the street or drainage structures must immed be physically removed. Building and waste materials, and non-storm water discharges, such as concrete, paint wash water, or machinery or spillage must be managed to prevent them from entering the stormwater system, ground water or nearby water both. 	ould not	
be physically removed. Building and waste materials, and non-storm water discharges, such as concrete, paint wash water, or machinery or spillage must be managed to prevent them from entering the stormwater system, ground water or nearby water bo	been	
or spillage must be managed to prevent them from entering the stormwater system, ground water or nearby water bo	iately	
	leakage ody.	
Erosion prevention and sediment controls must be inspected at least twice every calendar week and at least 72 hou	ırs apart.	
(All correspondence is required to reference building permit number)		
I certify, under penalty of law, that I have reviewed this document and understand the erosion prevention and sediment control requirements here in. I agree to implement and follow the provisions of this document for the construction site. I understand that these requirements will be inspected and enforced by the City of Goodlettsville and failure to comply may result in the issuance of a "stop work order" and/or other penalties until compliance is accomplished. The undersigned will be responsible for		
complying with these requirements and any provision of the Goodlettsville Stormwater Management Ordinance that ap	plies.	
Print Name Signature Date		

Issued by:_____ Date: _____ SEE BACK FOR INSTRUCTIONS (Signature)

< 1 ACRE EROSION PREVENTION AND SEDIMENT CONTROL CHECKLIST

Instructions

Purpose of this form:

To eliminate any non-allowable discharges to Goodlettsville's Municipal Separate Storm Sewer System that impact water quality.

<u>Completing the form:</u> Type or print clearly, using ink and not markers or pencil. Initial each blank item and make a check mark in the boxes signifying that you have read these sections and will comply with them. Submitting this **Permit** does not exempt you from complying with all aspects of the city of Goodlettsville's *Stormwater Management Ordinance*. This form does not exempt you from obtaining any other state, local or federal required permits.

*A signed copy of this form must be kept on construction site and be available for inspection.

No site development permit is required for the following activities:

- Any emergency activity that is immediately necessary for the protection of life, property, or natural resources.
- Agricultural land management activities (except where the clearing of the land, forest or other agriculture activity, results in activities other than further agriculture or forest use).
- Additions or modifications to existing detached single-family dwellings.
- Developments that do not disturb more than 5,000 square feet of land use. This exception may not be applied for contiguous properties that may have been subdivided and/or are attributed to multiple separate owners. This exemption does not apply to any discharge of sediment or other form of water pollution that may leave a small site.

Permits:

An ARAP permit may be required. If your work will disturb or cause alterations of a stream or wetland, you must obtain an appropriate Aquatic Resource Alteration Permit (ARAP). If you have a question about the ARAP program or permits, contact your local Tennessee Department of Environment and Conservation Environmental Assistance Center toll free at 1-888-891-8332 or at **www.state.tn.us/environment/eac**